



Baron Building Project Updates

Update: 5/10/18

Project Overview For BV East

Funded by the passage of the 2015 Bond Issue
Total Cost - \$14,250,000.00 (includes hard and soft costs)
61,362 Square Feet
Will house grades PreK thru 5th when complete
Substantial completion date - Winter 2019

Project Progress

Demolition of the original 3-story school structure is complete and the building pad prepped for the footprint of the new school. Excavation of the Gym footings is scheduled to start early May, to be followed by the masons, as they lay up the CMU Gym walls. Once possession of the adjacent property is obtained, clearing and demolition are the first order of business, to make way for the completion of underground utilities and grading of the new bus loop and retention basin.

Potential Issues

Demolition activities actually finished a bit ahead of schedule, so that when the excessive rains of April made obtaining the needed quantities of dry backfill materials a significant challenge, the project did not suffer a schedule delay and is on track with the planned construction timeline.



Baron Building Project Updates

Update: 5/10/18